

Retrocommissioning Final Report

April 30, 2015

Prepared for:

University of Victoria
Clearihue
Victoria, BC



Prepared by:

Laurence Kao
402- 4601 Canada Way
Burnaby, BC
604-221-8715

TABLE OF CONTENTS

| | |
|---|-----------|
| INTRODUCTION | 3 |
| 1.0 PROJECT OVERVIEW | 4 |
| 2.0 PROJECT RESULTS | 5 |
| 3.0 IMPLEMENTED MEASURES..... | 6 |
| 3.1 MEASURE 1: DEMAND BASED AHU SAT RESET AND ADJUSTED MINIMUM DAMPER POSITIONS | 6 |
| 3.2 MEASURE 2: DUAL ZONE TEMPERATURE SETPOINTS AND SETPOINT OPTIMIZATION..... | 8 |
| 3.3 MEASURE 3: OPTIMIZE SYSTEM SCHEDULES AND ENABLING CONTROLS | 9 |
| 3.4 MEASURE 5: AHU DCV AND DCE CONTROLS..... | 11 |
| 3.5 MEASURE 7: REDUCED CORRIDOR LIGHTING SCHEDULE | 14 |
| 4.0 UPDATED BUILDING DOCUMENTATION | 15 |
| 5.0 CONTACT INFORMATION FOR IMPLEMENTER / CONTRACTOR | 16 |
| ATTACHMENT A: IMPLEMENTATION SUMMARY TABLE | 17 |

© Copyright 2008 by Portland Energy Conservation, Inc. (PECI). This material may not be distributed or reproduced without the express written permission of PEGI.

Introduction

Through the BC Hydro Continuous Optimization for Commercial Building Program, 5 measures were implemented at Clearihue resulting in an estimated annual energy savings of \$56,419. To ensure that these savings persist over time, it is vital that the facilities staff and service contractors, current and future, are aware of the implemented measures and the actions that need to be taken in order to support and maintain each measure.

This document is a complete record of the work performed at this facility, including the in-depth investigation of the building systems and the implementation of selected measures to optimize building performance.

CES Engineering Ltd provided the professional services for this project and any questions related to this document can be directed to:

| Contact List | |
|--------------------------------------|--|
| C.Op Provider | Boban Ratkovich |
| C.Op Firm | CES Engineering Ltd |
| email | bratkovich@cesgroup.ca |
| phone | 604-221-8715 |
| Building Owner Representative | Gary Bridgens |
| email | bridgens@uvic.ca |
| phone | 250-721-6553 |

1.0 Project Overview

| Building Energy Usage Summary | |
|---|------------------|
| Building Size (gross sq. meters) | 16,395 |
| Building Size (conditioned sq. meters) | 14,530 |
| Annual Electric Consumption (kWh/yr) | 3,524,719 |
| Annual Electric Cost (with applicable taxes) | \$268,573 |
| Bulk cost per kWh (with demand charges) | \$0.076 |
| Utility Rate Tariff | 1611 |
| Fuel Type | Campus Hot Water |
| Annual Fuel Consumption (GJ) | 10,737 |
| Annual Fuel Cost (with applicable taxes) | \$157,502 |
| Fuel Cost per gigajoule | \$14.67 |
| Total Energy Cost (with applicable taxes) | \$426,075 |
| Electric Energy Use Intensity (EUI) (kWh/sq. meters) | 243 |
| Building Energy Use Intensity (EUI) (ekWh/sq. meters) | 448 |

| RCx Costs & Savings | |
|---|----------|
| Implementation Cap | \$44,103 |
| Implementation Cost | \$43,375 |
| Annual Electric Usage Savings (kWh) | 177,280 |
| Annual Electric Usage Savings - Avg. of Year 1&2 (\$) | \$17,414 |
| Savings as % of Total Electric Usage | 5.0% |
| Annual Electric Demand Savings (\$) | \$0 |
| Annual Fuel Savings (GJ) | 2,659 |
| Annual Fuel Savings (\$) | \$39,005 |
| Savings as % of Total Fuel Usage | 24.8% |
| Total Energy Cost Savings - Avg. of Year 1&2 (\$) | \$56,419 |
| RCx Project Simple Payback | 0.8 |
| Savings as % of Total Energy Cost | 13.2% |

2.0 Project Results

The primary objective of the project at this facility was to identify deficiencies in the operation of a facility's mechanical equipment, lighting, and related controls, and determine opportunities for corrective action and other operational and maintenance improvements that reduce energy consumption and demand.

To perform the investigation, CES Engineering Ltd. assessed the facility's equipment and operations. Functional performance testing was used to verify the intended operation of individual components and systems under various conditions and modes of operation, and analysis of system data occurred either through trends from the building automation system or by the use of portable data logging equipment.

A complete list of findings was provided after the investigation at the meeting between the Owner, CES Engineering Ltd., and the BC Hydro Program Representative to select measures for implementation.

Once the RCx investigation was complete, 5 measures were selected for implementation, listed below:

| Measure Number | Measure Description |
|----------------|--|
| 1 | Demand Based AHU SAT Reset and Adjusted Min Damper Positions |
| 2 | Dual Zone Temperature Setpoints and Setpoint Optimization |
| 3 | Optimize System Schedules and Enabling Controls |
| 5 | AHU DCV and DCE Controls |
| 7 | Reduced Corridor Lighting Schedule |

Note that based on the setup of data in the original Findings Workbook, measure 4 and 6 were not implemented, and the numbering has been maintained to keep consistency.

3.0 Implemented Measures

The following section provides information about the implementation of these measures and documents the actions that need to be taken in order to maintain each measure.

3.1 Measure 1: Demand Based AHU SAT Reset and Adjusted Minimum Damper Positions

Overview

Nine Clearihue AHUs were found to use proportional SAT reset sequences that in general, result in lower than necessary supply air temperatures to meet zone cooling demands. These low supply air temperature setpoints resulted in the use of the economizer in cool weather when there was no cooling demand, increasing zone heating loads due to the colder than necessary supply temperatures. All AHU zones had heating elements (typically reheat coils or perimeter convectors) that reheat this cool supply air. Since the zone heating maintained the zone heating setpoints, there was no signal to the AHUs for the setpoint to increase and for the economizer to close.

Measure Implemented

Demand based AHU SAT reset with dual zone setpoints for heating and cooling operation.

Zone temperatures are now compared to dual setpoints using PID loops, one for cooling and one for heating. All zone setpoints are individually adjustable and not specified by building-wide global variables. This method of operation is integrated with economizers, heat recovery coils, heating/cooling coils, and coil pumps accordingly. The measure listed above is applicable to the following air handling units: AHU-1, TRA, TRB, BAH, AHE, AHC, TRD, TRL and TRP.

Air-handling units that have a means of heating or cooling use a demand-controlled SAT reset strategy, whereby the AHU SAT setpoint is reset between a maximum and minimum setpoint based on actual zone heating and cooling demand.




Figure 1: Heating and Cooling Setpoints with Setback for AH 1

SAT is reset based upon heating and cooling demand as shown above.

The implementation information for this measure is summarized in the table below:

| | |
|--|---|
| Completion date | February 20, 2015 |
| Estimated Implementation cost (note that actual cost cannot be determined by University of Victoria) | \$10,625 |
| Projected energy and cost savings per year. | -346 kWh electricity, or -\$34 2,153 GJ Gas, or \$31,583 |

Measure Maintenance

- Periodically check temperature sensors are properly calibrated
- ensure PID settings still represent system properly (settings may change if actuators age, are replaced etc.)

3.2 Measure 2: Dual Zone Temperature Setpoints and Setpoint Optimization

Overview

All DDC zones essentially had a single temperature setpoint for both heating and cooling. Certain zones had a setpoint that controlled zone level equipment, and another setpoint imposed at the system level that controlled the system SAT setpoint, HCV, and MAD. Deadbands were (for some systems) imposed at the system level SAT control, but as an adjustment to a SAT reset (sometimes based on average zone temperature, sometimes max/min). As a result, systems were either using economizers excessively or overheating the zone.

Measure Implemented

Dual Zone Temperature Setpoints and Setpoint Optimization

Unique heating and cooling setpoints exist for each air handling unit (AHU-1, TRA, TRB, BAH, AHE, AHC, TRD, TRL and TRP).



| Space Conditions & Setpoints | | | |
|------------------------------|--|--|-----------------------|
| | ST | LT | |
| |  |  | |
| Rm A127 Temp. | 22.2 | | Occupied Htg. SP 21.0 |
| Current Htg. SP | 21.0 | | Occupied Clg. SP 22.0 |
| Current Clg. SP | 22.0 | | Unocc. Htg. SP 15.0 |
| | | | Unocc. Clg. SP 28.0 |

Figure 2: AH 1 Heating and Cooling Setpoints

All AHU zone setpoints are individually adjustable and not specified by building-wide or global variables. A minimum deadband of 1°C is used to separate heating and cooling setpoints (e.g. 21.5°C for heating and 22.5°C for cooling).

The implementation information for this measure is summarized in the table below:

| | |
|--|--|
| Completion date | February 20, 2015 |
| Implementation cost | \$3,000 |
| Projected energy and cost savings per year | 845 kWh, or \$83 180 GJ, or \$2,640 |

Measure Maintenance

- Ensure deadband is realistic and there are periods of time without heating and cooling

3.3 Measure 3: Optimize System Schedules and Enabling Controls

Overview

All systems ran on fixed weekly schedules with no holidays, and a few systems we allowed to run after-hours based on zone temperatures.

A-Wing Classroom systems TRA and TRP have zone occupancy sensors which could be used to enable/disable systems, based on a combination of zone occupancy and zone temperatures. TRA had a programming error which resulted in 24/7 operation. TRP had excessively high ventilation rates due to a zone CO2 setpoint that was too low at 900 ppm.

The C-Wing basement system BAH was also running 24 hours based on a lack of enable/disable controls.

AHU-C305 has zone occupancy sensors but they were only used to trigger after-hours operation.

Measure Implemented

Optimize System Schedules and Enabling Controls

A combination of scheduling and occupancy sensors enable air handling while CO2 sensors for each zone allow for demand-controlled ventilation through reset of outdoor air damper. The measure listed above is applicable to AHUs TRA, BAH, TRP and AH-C305.

AHU TRA cooling enabling sequence of requiring cooling at all times is corrected, and the unit no longer runs 24/7.




Figure 3: AH TRA Supply and Return Fan Amperage

Demand controlled enabling sequences based upon heating/cooling demand and feedback from occupancy sensors are implemented for AH TRA and TRP. Time delays for enabling/disabling of fully occupied mode shall be user adjustable and clearly specified.

AHU-C305 fixed schedule has been reduced in length to align with typical occupancy. Additionally, zone occupancy sensor feedback controls enabling/disabling of the unit during unoccupied periods.

| Mon | Tue | Wed | Thu | Fri |
|-------|-------|-------|-------|-------|
| 05:00 | 07:00 | 07:00 | 07:00 | 07:00 |
| 21:00 | 21:00 | 21:00 | 21:00 | 21:00 |

Figure 4: AH C305 Current Operation Schedule

Holiday and weekly schedule enabling/disabling are implemented for AHU BAH.

The implementation information for this measure is summarized in the table below:

| | |
|--|--|
| Completion Date | February 20, 2015 |
| Implementation Cost | \$1,500 |
| Projected energy and cost savings per year | 79,158 kWh, or \$7,775 131 GJ, or \$1,922 |

Measure Maintenance

- check for abnormal runtime periods or CO2 sensor readings
- check that AHUs run based upon occupancy sensors, and are not manually overridden on

3.4 Measure 5: AHU DCV and DCE Controls

Overview

As mentioned in Measure 3, most systems ran on a fixed schedule. Systems typically also had fixed outside air damper positions, which in some cases resulted in more airflow than the ASHRAE 62 design requirement, and in some cases less.

Measure Implemented

AHU DCV and DCE Controls

Demand controlled enabling and ventilation controls were applied to the following unit: AHUs TRA, TRP, CLEA004, AHU-1, BAH, AHE, AHC and TRL. Implementation details are as follows:

Air-handling units with CO2 sensors in all zones use a demand-controlled ventilation strategy where minimum OAD position is reset between the design minimum (the position that provides sufficient ventilation for full occupancy), and a closed position.




Figure 5: AH TRA Minimum Outside Air Damper Position Reset

Overall zone ventilation demand is represented by a variable that are user-adjustable to be representative of the PID outputs.

Demand controlled ventilation is implemented for AHU TRA and TRP. Current CO2 setpoints are at 1025 ppm, increased from 900 ppm based on ASHRAE 62.1

DCV is implemented on CLEA004 based on the duct return-air CO2 sensor.

DCE and DCV are implemented on AHU-1 (A127) based on 2 zone CO2 and occupancy sensors;




Figure 6: AH1 RA CO2 Sensor and OAD Reset

RA CO2 is used to reset the OAD and is maintained below setpoint of 1050 ppm.

DCE is implemented on BAH, with a hybrid demand/scheduled approach based on 3 zone occupancy sensors.

DCE is implemented on AHE, with a hybrid demand/scheduled approach based on 2 zone occupancy sensors.

DCE and DCV are implemented on AHC based on 7 zone occupancy and CO2 sensors in the 1st floor classrooms.

DCE and DCV are implemented on TRL based on 1 zone occupancy sensors and 1 RA CO2 sensor.




Figure 7: TRL Operation Based on Occupancy Sensor

The TRL unit operation is enabled by one occupancy sensor.

The implementation information for this measure is summarized in the table below:

| | |
|--|--|
| Completion Date | February 20, 2015 |
| Implementation Cost | \$27,750 |
| Projected energy and cost savings per year | 30,004 kWh, or \$2,947 392 GJ, or \$5,750 |

Measure Maintenance

- ensure proper modulation of VFD and that the speed is not fixated near max capacity
- check CO2 levels to ensure adequate ventilation and proper outdoor air damper modulation

3.5 Measure 7: Reduced Corridor Lighting Schedule

Overview

Common area and corridor lighting ran from approximately 4 am to 12 am daily. During the investigation, the programmed lighting schedule was not determined, but this schedule was estimated based on an analysis of daily electrical consumption profiles.

Measure Implemented

Reduced Corridor Lighting Schedule

General Space lighting such as corridor lighting is now controlled by lighting relays on a reduced set schedule.

Corridor Lighting runs from 5:00 am to 1:00 am
Office Corridors runs from 5:00 am to 7:00 pm
First Flr. Classrooms run from 5:00 am to 10:00 pm

The implementation information for this measure is summarized in the table below:

| | |
|--|--|
| Completion Date | February 20, 2015 |
| Implementation Cost | \$500 |
| Projected energy and cost savings per year | 67,619 kWh, or \$6,642 -197 GJ, or -\$2,890 |

Measure Maintenance

- Monitor lighting and ensure reduced operation after hours

4.0 Updated Building Documentation

The following building documentation was updated:

Sequence of Operations: The building BAS sequence of operations was updated to incorporate the various control sequence modifications to satisfy the energy saving measures. For a full list of updates, refer to UVic Phase II – Sequence of Operations document created by Syscor R&D Inc.

5.0 Contact Information for Implementer / Contractor

Field Reviewer:

CES Engineering - Laurence Kao (Energy Projects Engineer, EIT), 604-332-3314, lkao@cesgroup.ca
under the supervision of Brett Crawford, (Associate), 604-307-2624, bcrawford@cesgroup.ca

University of Victoria Staff:

Gary Bridgens (Director of Maintenance and Operations), 250-721-6553, bridgens@uvic.ca

Controls Contractor:

Syscor Research and Development Inc. - Ryan Bruggemann, rpb@syscor.com

Electrical Contractor:

Houle Electric - Joe Leroy, 250-544-0099, jleroy@houle.ca

ATTACHMENT A: Implementation Summary Table

| # | Findings | Measure | Updated Annual Electric Savings (kWh with demand response) | Updated Annual Electric Energy Savings (\$) | Updated Annual Savings (\$) | Updated Annual Gas Savings (\$) | Updated Annual Total Savings (\$) | Updated Annual Cost (\$) | Updated Simple Payback (Years) | Implementer | Scheduled Commission Date | Actual Commission Date | Implementation Measures | Updated Evidence of Implementation | Evidence of Implementation | Recommendations for Future | Implementer without incentives as part of program |
|---|---|---|--|---|-----------------------------|---------------------------------|-----------------------------------|--------------------------|--------------------------------|----------------|---------------------------|------------------------|--|---|---|--|---|
| 1 | 1441 properties only meet minimum standards for energy efficiency (through incorporation of energy efficiency measures) | 1441 properties only meet minimum standards for energy efficiency (through incorporation of energy efficiency measures) | 346 | \$34 | \$1,263 | \$1,263 | \$1,263 | \$10,626 | 0.3 | Byzore | 30-Jan-2015 | 20-Feb-2015 | Demand based HVAC (DBHV) and A/C in unoccupied rooms and A/C in unoccupied rooms | Refer to CES Engineering Functional Test Form CLE1 for details. | Refer to CES Engineering Functional Test Form CLE1 for details. | Periodically check temperature and humidity levels in unoccupied rooms. Ensure PD settings still meet minimum standards. | Y |
| 2 | 2,502 zones have a single temperature setpoint for both heating and cooling | 2,502 zones have a single temperature setpoint for both heating and cooling | 845 | \$85 | \$2,860 | \$2,860 | \$2,860 | \$3,000 | 1.1 | Byzore | 30-Jan-2015 | 20-Feb-2015 | Dual zone temperature setpoints and report optimization | Refer to CES Engineering Functional Test Form CLE1 for details. | Refer to CES Engineering Functional Test Form CLE1 for details. | Future dashboard for realistic heating and cooling setpoints. | Y |
| 3 | Fixed schedules with programmed longer than occupancy sensors can be used for heating, cooling, and lighting | Optimize system schedules and enable controls | 75,158 | \$7,775 | \$1,822 | \$1,822 | \$1,822 | \$1,500 | 0.2 | Byzore | 30-Jan-2015 | 20-Feb-2015 | Optimize system schedules and enable controls | Refer to CES Engineering Functional Test Form CLE2 for details. | Refer to CES Engineering Functional Test Form CLE2 for details. | Periods of CO2 sensor readings upon occupancy sensors, and ensure CO2 levels are not manually overridden on weekends. | Y |
| 4 | 1441 properties have been identified as not on fixed schedules | 1441 properties have been identified as not on fixed schedules | 30,004 | \$2,849 | \$5,750 | \$5,750 | \$5,690 | \$2,750 | 3.2 | UVE and Byzore | 30-Jan-2015 | 20-Feb-2015 | 1441 UVE and OZE Controls | Refer to CES Engineering Functional Test Form CLE3 for details. | Refer to CES Engineering Functional Test Form CLE3 for details. | Review proper modulation of PD and test the speed of not only the PD but also the speed of the CO2 sensor to ensure adequate ventilation and proper CO2 levels to ensure proper operation after hours. | Y |
| 7 | 1441 properties have been identified as not on fixed schedules | 1441 properties have been identified as not on fixed schedules | 67,019 | \$6,462 | \$2,860 | \$2,860 | \$2,750 | \$5,000 | 0.1 | UVE | 30-Jan-2015 | 20-Feb-2015 | 1441 UVE and OZE Controls | Refer to CES Engineering Functional Test Form CLE3 for details. | Refer to CES Engineering Functional Test Form CLE3 for details. | Review proper modulation of PD and test the speed of not only the PD but also the speed of the CO2 sensor to ensure adequate ventilation and proper CO2 levels to ensure proper operation after hours. | Y |